

BAR CHART FOR CONSTRUCTION OF 220/33KV GIS SUBSTATION AT INFOCITY-II, BBSR

SL.	Description	Months																							
		1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21	22	23	24
1	Signing of Contract Agreement by CPC	█																							
2	Submission of detail Project Schedule by Contractor	█																							
3	Approval of Project Schedule		█																						
4	Handing over Land to Contractor		█																						
5	Mobilization Advance		█																						
6	Approval of Sub Vendor/sub contractor			█																					
7	Levelling of Land		█	█																					
8	Soil Investigation		█	█																					
9	Master Plan Preparation		█	█																					
10	Submission of Drawing submission schedule	█																							
11	Submission of Drawing		█	█	█																				
12	Drawing Approval			█	█	█	█	█																	
13	Submission of Inspection schedule		█	█	█																				
14	Inspection of materials					█	█	█	█	█	█	█	█	█	█	█	█	█							
15	Despatch of materials						█	█	█	█	█	█	█	█	█	█	█	█	█						
16	Sub station Lay-out		█	█																					

WORK SCHEDULE/BAR CHART FOR 220 KV & 132 KV TRANSMISSION LINE PROJECT COMPLETION PERIOD: 24 MC